

## **Southwest Regional Partnership on Carbon Sequestration**

### Quarterly Progress Report

Reporting Period: April 1–June 30, 2017

Brian McPherson, PI, and Robert Balch, PI/Project Director

**DE- FC26-05NT42591**

Recipient: New Mexico Institute of Mining and Technology  
801 Leroy Place  
Socorro, New Mexico 87801

## **Table of Contents**

<b>Table of Contents .....</b>	<b>2</b>
<b>List of Figures and Tables .....</b>	<b>3</b>
<b>Executive Summary .....</b>	<b>5</b>
<b>TASK 2 Public Outreach and Education .....</b>	<b>5</b>
Subtask 2.2 Project Website .....	6
<b>TASK 6 Operational Monitoring and Modeling.....</b>	<b>6</b>
Subtask 6.1 Surface and Near-Surface Monitoring .....	7
Subtask 6.2 Subsurface Monitoring.....	13
Subtask 6.3 Seismic Activities.....	18
Subtask 6.4 Reservoir Modeling.....	19
Subtask 6.5 Risk Assessment.....	31
<b>TASK 8 Project Management and Oversight .....</b>	<b>40</b>
<b>Cost Status .....</b>	<b>42</b>
<b>Anticipated Delays .....</b>	<b>51</b>
<b>Significant Achievements .....</b>	<b>51</b>
<b>APPENDICES.....</b>	<b>51</b>

## List of Figures and Tables

Figure 1. A map view of the CO <sub>2</sub> surface flux measurements locations. ....	8
Figure 2. Tracer recovery curve from production well #11-2, from three aqueous-phase tracer injections from May 2014. ....	14
Figure 3. Map showing the sampling wells (blue circles) for the most recent (June 2017) aqueous-phase tracer injection into #13-3 (inverted blue triangle). ....	15
Figure 4. PMCH tracer concentration profile for well #8-1. Iterating under a curve (dotted red line) and applying this cumulative recovery to an average CO <sub>2</sub> production for this well yield approximately 30% of the total PMCH injected being produced by #8-1. ....	16
Figure 5. Noise levels in the CMR logs do not converge. ....	18
Figure 6. NRMS Monitor 2 – Base 1000 ft around 13-10A. ....	19
Figure 7. Indications of VTI from core data. ....	20
Figure 8. Epsilon inverted from 3D VSP travel time. ....	21
Figure 9. Delta inverted from 3D VSP travel time. ....	21
Figure 10. Gas in place results for the simplified 5-spot 2-D model showing the variation in prediction associated with different capillary pressure relationships. ....	25
Figure 11. Free gas in place through time as a function of the relative permeability relationship. ....	26
Figure 12. Dissolved gas in place through time as a function of the relative permeability relationship. ....	26
Figure 13. Variation from the Base Model (Morrow 2 curve) with respect to free gas in place (FGIP), dissolved gas in place (SGIP), and the total gas in place (TGIP). ....	27
Figure 14. The schematic drawing of the CO <sub>2</sub> -rich brine flow-through system in our lab. ....	28
Figure 15. Grain-coated calcite cement (left) and scattered dolomite-ankerite cement (right). ....	30
Figure 16. Plots of experimentally determined and theoretically predicted (van Genuchten relationship) relative permeability as a function of water saturation for four Morrow B core plugs from the Farnsworth Unit. ....	33
Figure 17. Alternation of permeability along the east-west trending fault zone. ....	34
Figure 18. Aqueous tracer concentration profiles after 2200 days from injection in #14-1. ....	35
Figure 19. Permeability distribution in the GEM model of FWU. ....	38
Figure 20. The 3-D view of FWU model in GEM. Red arrows indicate where corrections are needed. ....	39
Table 1. CO <sub>2</sub> Surface Flux Data ....	8
Table 2. Isotope Analysis for Water Samples Taken March 14, 2017 ....	11
Table 3. General Chemical Analysis for Water Samples Collected March 14, 2017. ....	12

Table 4. CO<sub>2</sub> Material Balance Before October 1, 2013, Annual Updates Since October 1, 2013, and Monthly Updates for 2017 .....13

Table 5. Capillary Pressure Contact Angle and Interfacial Tension Data Used to Convert from MICP to Reservoir Pressure and Temperature Values for Oil/Water Gas/Oil Pairs .....24

Table 6. Six CO<sub>2</sub>-Brine-Sandstone Experiments, Including Two Control Groups (Calcite#4 and Dolomite#3); Highlighted Experiments Still Running at the End of the Quarter.....29

Table 7. Porosity Data of Each Core Obtained from PORG-200 Helium Porosimeter; Highlighted Experiment Still Running at the End of the Quarter.....29

Table 8. Project Budget and Expenditures for the Quarter 39, April 1–June 30, 2017 .....43

Table 9. Milestones for Budget Period 3. Table 1 divided into 1A, (Critical Milestones) and 1B (Technical milestones that may or may not be path-critical) (Quarters of Federal Fiscal Year)...44

## Executive Summary

*Task 2–Public Outreach and Education:* The design of the public SWP website was updated. Changes to the beta testing site were fully ported to the main SWP site and additional content was added. Researchers continued maintaining content management system SWP-Velo.

*Task 6–Operational Monitoring and Modeling:* the MVA Database was maintained. In *6.1 Surface and Near-Surface*, the usual site measurements were performed but the eddy flux tower was not installed as expected. In *6.2 Subsurface*: CO<sub>2</sub> storage summaries showed a total of 621,490 tons stored since the inception of FWU CO<sub>2</sub> accounting. A new aqueous-phase tracer injection was performed in June into the #13-3 pattern and analysis of tracer test results continued. MMP research added valuable data for SWP modeling efforts and FWU seismic data were used to directly link to hydrologic properties. In *6.3 Seismic*, VSP repeat data and 3D surface seismic depth data processing were ongoing. In *6.4 Reservoir Modeling*, the geological model update for 2017 (a milestone) was completed. Multiphase flow characterization studies included the effects of capillary pressure and relative permeability on CO<sub>2</sub>-EOR forward models. Work continued on relative permeability and geomechanical testing of core samples, as well as on extending STOMP and TOUGHREACT reactive transport simulations. STOMP-EOR was also applied to aqueous tracer test experiments. Work was completed on Booker well tie quality control and new fault models for FWU. In *6.5 Risk Assessment*, researchers continued working on the best approach to apply NRAP tools to SWP projects, with the goal of a work plan in the next quarter. FWU model development in CMG-GEM software commenced. The SWP book chapter focusing on uncertainty analysis and risk assessment was revised. A caprock study progressed integrating all of the SWP team’s caprock integrity analyses. The caprock report is a milestone in Risk Assessment for Phase III.

*Task 8–Project Management and Oversight:* In April, a USC visit identified broader areas for possible collaboration working on adding USC to SWP members. In May, the Project Management Plan update was reviewed by all Working Group leads and the revision was delivered. A report from the SWP Advisory Board meeting May 12, 2017 reviewed the most recent quarterly (Q38) and advised on format changes to more clearly present data. In fieldwork, all equipment for the seismic array replacement was being readied for the planned deployment in the next quarter (July). At the end of the quarter, Principal Investigators were waiting to hear whether CSM’s project would utilize well 13-10 for their EM study.