

Southwest Regional Partnership on Carbon Sequestration

Quarterly Progress Report

Reporting Period: October 1, 2017–December 31, 2017

Brian McPherson, PI, and Robert Balch, PI/Project Director

DE- FC26-05NT42591

Recipient: New Mexico Institute of Mining and Technology
801 Leroy Place
Socorro, New Mexico 87801

Table of Contents

Table of Contents	2
List of Figures and Tables	3
Executive Summary	5
TASK 2 Public Outreach and Education	6
Subtask 2.2 Project Website	6
TASK 6 Operational Monitoring and Modeling.....	6
Subtask 6.1 Surface and Near-Surface Monitoring	6
Subtask 6.2 Subsurface Monitoring.....	14
Subtask 6.3 Seismic Activities.....	18
Subtask 6.4 Reservoir Modeling.....	19
Subtask 6.5 Risk Assessment.....	29
TASK 8 Project Management and Oversight	36
Cost Status	39
Anticipated Delays	48
Significant Achievements	48
APPENDICES	48

List of Figures and Tables

Figure 1. A map view of the CO ₂ surface flux measurements locations.	8
Figure 2. Dissolved inorganic carbon values (summation of all SWP values) for the USDW wells in and around the FWU. The increase may be indicative of regional recharge of groundwater higher in CO ₂ or carbonate.	14
Figure 3. Cumulative tracer return curve for the 2,6-NDS vapor-phase tracer. The chart indicates that the vast majority of the tracer has been returned through FWU #8-2.	16
Figure 4. Map showing the significant tracer recovery curves from the June 2017 injection of the 2,6-NDS and 2-NS tracers into well #13-3. Well #8-2 (largest red circle) has the highest return curve. Two other wells (#8-1 and #20-2) have lower return concentrations, but still significant enough to indicate that the mapped faults (dotted lines) are probable paths of fluid transport within the field.	17
Figure 5. Middle Offset Raw Shot: Z Component.....	19
Figure 6. Calibration of simulated oil production rate and water cut vs. observed for primary and secondary history matching process	21
Figure 7. Calibration of simulated vs observed responses for tertiary recovery including oil production rate (green) and gas injection (red).....	22
Figure 8. Permeability curve of flow-through experiment with calcite-cemented sandstone.	23
Figure 9. Comparison of dynamic Young’s and shear moduli before and after flow-through experiments for sample c1 (calcite-cemented sandstone), dsa2 (Ca-Mg-Fe carbonate-cemented sandstone), and dsa1 (Ca-Mg-Fe carbonate-cemented sandstone).	24
Figure 10. Stress-strain curve developed from cylinder-splitting test. Left panel shows the results of Cg-Mg-Fe carbonate-cemented sample from the upstream to downstream sides. Right panel shows the results of calcite-cemented sample from the upstream to downstream sides.	25
Figure 11. Tensile strength and apparent stiffness at different parts of each sample from upstream to downstream as Sample ID increases.....	25
Figure 12. Porosity distribution in CMG-GEM model (top) and Eclipse model (bottom).....	31
Figure 13. Permeability distribution in CMG-GEM model (top) and Eclipse model (bottom). ...	32
Figure 14. Initial pressure in CMG-GEM model (top) and Eclipse model (bottom).	33
Figure 15. Initial oil saturation in CMG-GEM model (top) and Eclipse model (bottom).....	34
Figure 16. Initial global mole fraction of C1 component in CMG-GEM model (top) and Eclipse model (bottom).....	35
Table 1. CO ₂ Surface Flux Data	8
Table 2. General Chemical Analysis for Water Samples Collected September 26, 2017	12
Table 3. CO ₂ Material Balance and Monthly Updates 2017	15
Table 4. Project Budget and Expenditures for Quarter 41, October–December 2017	40

Table 5. Milestones for Budget Period 3. Table 5 divided into 5A, (Critical Milestones) and 5B (Technical milestones that may or may not be path-critical) (Quarters of Federal Fiscal Year)...41

Executive Summary

Task 2–Public Outreach and Education: Website and SWP-Velo maintenance continued, as well as improvements to the MVA data website for more secure access. The website was updated with information on the Annual Meeting December 12–14, including presentations.

Task 6–Operational Monitoring and Modeling: the MVA Database was maintained and updated. In *6.1 Surface and Near-Surface:* basic studies continued for improving in-situ monitoring and data analysis. Since July 2017, SP of the two well electrodes monitored have been very unstable. Background CO₂ surface flux was taken from sampling locations. The eddy flux system could not be installed as planned, but the hardware was moved from Amarillo to a storage facility in Perryton. Water samples collected in September were analyzed. Researchers performed CO₂ leakage simulations to investigate a recent batch of Farnsworth USDW chemistry data that showed a consistent increase for DIC and ORP for nearly all shallow groundwater wells in and around the FWU since 2014. Simulations showed the increase in DIC values were likely the result of regional groundwater recharge of groundwater higher in CO₂ or carbonate. Such perturbations in the DIC signal could potentially compromise evaluation of storage integrity. In *6.2 Sub-surface:* During October 2017, 29,267 metric tonnes of CO₂ were injected and 13,089 net metric tonnes of CO₂ stored. Analysis continued of the vapor- and aqueous-phase tracers injected in 2015 and 2016. Vapor phase results continued to show tracer concentrations returning to near background values for most production wells and aqueous-phase tracer results indicated breakthrough and return to near-background values. A paper on CMR data processing was completed and submitted to *Geophysical Journal International*. In *6.3 Seismic:* the VSP seismic survey was completed in December. Work continued on analysis of Farnsworth time-lapse seismic data. In *6.4 Reservoir Modeling:* tracer simulations were updated with the most recent well data and comparisons against recent tracer data. Researchers completed a summary of history-matching efforts for primary, secondary and tertiary recovery processes for FWU. In multiphase flow characterization, researchers conducted a control flow-through experiment and a series of post-mechanical tests on three experimental samples interacted with CO₂-rich brine. Analysis continued on the effects of uncertainty in the relative permeability relationship on numerical simulations of CO₂-EOR operations. Researchers worked on a journal article and book chapter linking diagenetic controls of the major flow units of the reservoir to relative permeability measurements. Closure corrections for mercury porosimetry data were made to improve interpretation of capillary pressure and pore size distributions. Work focused on finalizing and documenting TOUGHREACT reactive transport simulations. Analysis of noble gas data (a Task 6.4 milestone) progressed and researchers worked with the 3D surface seismic data used in the geomodel. The geomodel update was presented at the SWP annual meeting. In *6.5 Risk Assessment:* researchers began to use RROMGEN for generating response surfaces from SWP's process modeling simulators and evaluated the performance of NRAP-IAM-CS (formerly CO₂-PENS). Work continued on a three-phase numerical model for FWU with reactive transport using CMG-GEM, with the FWU Eclipse model continuing conversion to CMG-GEM format. The caprock study (Task 6.5 milestone) progressed, integrating all caprock integrity analyses.

Task 8–Project Management and Oversight: Fieldwork was postponed until December, including the VSP survey, owing to unexpected delays and the new ownership of FWU. In early October, the sale of Farnsworth was confirmed and PIs planned to meet the new owner (Perdure) at a later date. In December, SWP personnel met with DOE to relate experiences in permitting wells. The SWP Annual Meeting was held in Socorro, NM on December 12–14.