

Southwest Regional Partnership on Carbon Sequestration

Quarterly Progress Report

Reporting Period: October 1–December 31, 2016

Brian McPherson, PI, and Robert Balch, PI/Project Director

DE- FC26-05NT42591

Recipient: New Mexico Institute of Mining and Technology
801 Leroy Place
Socorro, New Mexico 87801

Table of Contents

Table of Contents	2
List of Figures and Tables	3
Executive Summary	5
TASK 2 Public Outreach and Education	6
Subtask 2.2 Project Website	6
TASK 6 Operational Monitoring and Modeling.....	6
Subtask 6.1 Surface and Near-Surface Monitoring	7
Subtask 6.2 Subsurface Monitoring.....	11
Subtask 6.3 Seismic Activities.....	19
Subtask 6.4 Reservoir Modeling.....	22
Subtask 6.5 Risk Assessment.....	27
TASK 8 Project Management and Oversight	50
Cost Status	53
Anticipated Delays	59
Significant Achievements	59
APPENDICES	59

List of Figures and Tables

Figure 1. Map view of the CO ₂ surface flux measurement locations.	8
Figure 2. 2,7-NDS aqueous-phase tracer results from mid-November, for the October 2015 injection into FWU well #14-1. Breakthrough is now likely occurring in all wells in the #14-1 pattern.	16
Figure 3. PECH trace return curve for well #8-2, with concentrations in fL/L. Note the tracer concentration recovery spikes with background levels before and after.	17
Figure 4. PECH trace return curve for well #8-2, with concentrations in fL/L. Note the tracer concentration recovery spikes with background levels before and after.	18
Figure 5. PTCH Tracer return curve and downtimes for FWU well #11-2.	18
Figure 6. 3D VSP monitor 2 acquisition – well 13 – 10A: Acquired 1264 shots.	19
Figure 7. Raw shot record from Monitor 2, 13 - 10A.	20
Figure 8. Time migration stack section.	20
Figure 9. Example of 3D VSP processed data.	21
Figure 10. Conversion of the experimental MICP data to gas/oil and oil/water curves for use in simulations.	25
Figure 11. From right to left comparing core scale observations to larger fluvial processes at the bar form, then channel scale, channel complex and field scale level.	27
Figure 12. Pattern efficiency and days needed to achieve <i>RPRT</i> for each pattern, using the original model parameters.	32
Figure 13. Pattern efficiency and days needed to achieve <i>RPRT</i> for each pattern, using the original model parameters.	33
Figure 14. Measured (symbols) and calculated (lines) pH and As of the batch experiments: (a) background pH; (b) saline pH; (c) background Ca; (d) saline Ca; (e) background As; (f) saline As.	39
Figure 15. Sensitivity analysis of the geochemical reactive parameters.	41
Figure 16. Simulated adsorbed As on kaolinite with CO ₂ introduction: (a) Background; (b) Saline.	43
Figure 17. Hexahedral-shaped finite element and finite-volume grid cell.	47
Figure 18. The estimated profitability for 1000 realizations under different oil prices, Upper: oil price was 38 \$/bbl; Lower: oil price was 52 \$/bbl.	49
Table 1. CO ₂ Surface Flux Data	8
Table 2. CO ₂ Storage	12
Table 3. Water Sample Analysis for Samples Collected September 21, 2016.	14
Table 4. HFUs With Sample Number And Associated Data For 13 Samples.	24
Table 5. Pressure Control Strategy Patterns	30

Table 6. Concentrations for Major Ions of the Background and Saline Batch Experiments (mg/L)	35
Table 7. Aqueous Complexes and Their Equilibrium Constants at 25°C (Primary species include: H ₂ O, H ⁺ , Ca ²⁺ , Mg ²⁺ , Na ⁺ , K ⁺ , Fe ²⁺ , AlO ₂ ⁻ , SiO ₂ (aq), HCO ₃ ⁻ , SO ₄ ²⁻ , Cl ⁻ , O ₂ (aq), Pb ²⁺ , H ₃ AsO ₄ (aq), UO ₂ ²⁺)	36
Table 8. Estimated Geochemical Reaction Parameters from the Batch Experiments	40
Table 9. Project Budget and Expenditures for the Quarter October 1–December 31, 2016	54
Table 10. Milestone Plan Status (Quarters of Federal Fiscal Year)	55

Executive Summary

Task 2–Public Outreach and Education: Improvements to the MVA data website continued to allow for more secure and user-friendly access. The project fact sheet was updated and a list of SWP publications and presentations was added to the website. Maintenance of SWP-Velo continued, with no significant bugs reported.

Task 6–Operational Monitoring and Modeling: Researchers continued to incorporate new data into the MVA Database. In *6.1 Surface and Near-Surface:* CO₂ surface flux measurements and water sample analyses were performed and eddy flux research continued. Gravity measurements were not taken. In *6.2 Subsurface:* CO₂ storage summaries showed a total of 946,010 tons stored since the inception of FWU CO₂ accounting. Aqueous-phase tracer results indicated a likely tracer breakthrough in each of the four production wells surrounding #14-1. Analysis continued on PMCH and PECH tracers collected from May 2016 injections. In *6.3 Seismic:* the 3D VSP repeat survey was conducted in FWU well 13-10A. An effort to repair the WellWatcher Connect* wellsite data transmission system showed that the damage was worse than initially thought so the cause was investigated. Work continued on seismic data evaluation, identification of STA/LTA detection parameters and detecting and locating microseismic events at FWU. In *6.4 Reservoir Modeling:* Researchers continued to analyze the effects of three-phase relative permeability on CO₂-EOR forward models. Work continued with the calibrated West Half Fault Model with Hydraulic Flow Unit (HFU) reservoir delineation. Researchers worked with experimental capillary pressure data obtained for 13 samples of the Morrow sandstone covering all eight HFUs identified. Other characterization efforts involved describing reservoir architecture and performing reactive transport simulations with STOMP. Researchers finished constructing the improved history match based on the third-generation SWP geological model, using HFUs and including faults previously unknown within the FWU. Work continued on improving forecasting of CO₂ storage and oil recovery. In *6.5 Risk Assessment:* Researchers evaluated eight well patterns for pressure management at a generic post-EOR site, and the impact of several model simplifications, including high intrinsic permeability, homogeneity, linear relative permeability function and flatness of vertical layers. Studies continued on arsenic mobilization in shallow groundwater with CO₂ leakage. Other research focused on developing geomechanical capabilities for the STOMP-EOR simulator and risk analysis of FEPS with CO₂-PENS-PSUADE, where researchers conducted a set of economic risk analyses to estimate the profitability under different oil prices based on previous 1000 MC simulations for CO₂-oil-water flow in the Morrow-B reservoir at the site.

Task 8–Project Management and Oversight: SWP's Annual and Advisory Board meetings were held at CELLC's Oklahoma City office October 18–19. Fieldwork at FWU proceeded as planned, and researchers collected soil flux, groundwater, and seismic data, as well as data from the NETL surface array. Memory gauges were installed in Well 13-10a to measure bottom-hole pressure and temperature. The final risk report was submitted. A PI participated in the ISO TC265 (for carbon capture, transportation, utilization and geologic storage) meeting as a US ANSI team member. SWP researchers presented a number of papers and posters at GHGT-13 and the AGU Meeting.