

Southwest Regional Partnership on Carbon Sequestration

Quarterly Progress Report

Reporting Period: January 1, 2019–March 31, 2019

Brian McPherson, PI, and Robert Balch, PI/Project Director

DE- FC26-05NT42591

Recipient: New Mexico Institute of Mining and Technology
801 Leroy Place
Socorro, New Mexico 87801

Table of Contents

Table of Contents	2
List of Figures and Tables	3
Executive Summary	6
TASK 2.0 Public Outreach and Education	7
Subtask 2.2 Project Website	7
TASK 7.0 Post-Injection Period Monitoring and Risk Assessment	7
Subtask 7.1 Monitoring	7
Subtask 7.2 Refine Site Characterization Data	14
Subtask 7.3 Refine Geologic and Reservoir Models	19
Subtask 7.4 Risk Assessment	39
TASK 8 Project Management and Oversight	56
Subtask 8.3 SWP Project Meetings	61
Cost Status	61
Anticipated Delays	65
Significant Achievements	65
Appendices	65

List of Figures and Tables

Figure 1. The Texas Water Development Board groundwater model of the Ogallala Aquifer. (a) Image of the model produced using GMS, where colors represent lithologies. (b) Head values after a calibration in MODFLOW.....	9
Figure 2. A map view of the CO ₂ surface flux measurements locations.....	10
Figure 3. Downhole pressure and temperature from the 13-10A well.....	12
Figure 4. CO ₂ injection and storage volumes.....	14
Figure 5. Sample Core 19 (HFU 5) relative permeability curves plotted in Eclipse format.....	17
Figure 6. Sample Core L5 (HFU 3) relative permeability curves plotted in Eclipse format.....	18
Figure 7. A cross section of Acoustic Impedance (P-Impedance) from the elastic seismic inversion through wells 13-10A and 32-8.....	19
Figure 8. Connections and communications between fault triangles and matrix grid cells, determined by STOMP.....	20
Figure 9. Flowchart of procedure of optimization framework.....	27
Figure 10. Structure of a typical RBF neural network and a normal neural network with one hidden layer.....	27
Figure 11. Values of objective function for different optimization simulation experiments.....	28
Figure 12. CO ₂ storage amount for optimal case and base case. The first eight years are history matched with field data, then followed by a 20-year prediction period.....	28
Figure 13. Cumulative water and gas injection of baseline case and optimal case.....	29
Figure 14. Average reservoir pressure predicted by baseline case model and optimal case, the MMP of FWU is approximately 4009 psi.....	29
Figure 15. Comparative results between the van Genuchten base case (left column) and Corey (right column) RP-CP curves presenting the gas saturation (row 1), aqueous CO ₂ concentration (row 2) and pH (row 3) produced with each curve.....	31
Figure 16. ANOVA results for the Basal Cambrian Sandstone fit to the van Genuchten relative permeability and capillary pressure formulas.....	33
Figure 17. Laboratory measured relative permeability and capillary pressure data (open symbols) and data fit to the van Genuchten formula (solid lines).....	34
Figure 18. ANOVA results for the Viking Sandstone fit to the van Genuchten relative permeability and capillary pressure formulas.....	35
Figure 19. Laboratory measured relative permeability and capillary pressure data (open symbols) and data fit to the van Genuchten formula (solid lines).....	36
Figure 20. ANOVA results for the Berea Sandstone fit to the van Genuchten relative permeability and capillary pressure formulas.....	37
Figure 21. Laboratory measured relative permeability and capillary pressure data (open symbols) and data fit to the van Genuchten formula (solid lines).....	38

Figure 22. RROM-GEN input settings for FWU simulations.	41
Figure 23. RROM-GEN output settings for FWU simulations.	42
Figure 24. Pressure (top row) and CO ₂ saturation (bottom row) at the initial time step for permutation HS3noPC.	43
Figure 25. Pressure (top row) and CO ₂ saturation (bottom row) at the last time step for permutation HS3noPC.	44
Figure 26. Pressure (top row) and CO ₂ saturation (bottom row) at the last time step for permutation HS4wHSU5Pc.	45
Figure 27. Pressure (top row) and CO ₂ saturation (bottom row) at the last time step for permutation HS4wHSU6PC.	46
Figure 28. Pressure (top row) and CO ₂ saturation (bottom row) at the last time step for permutation HS4wHSU7-8Pc.	47
Figure 29. Mean CO ₂ and brine leakage for all 11 FWU reservoir scenarios.	48
Figure 30. Model domain of the 2-D slice.	49
Figure 31. Initial settings of (a) porosity and (b) permeability of the 2-D model.	50
Figure 32. Mineralogical data from the FWU: (a) mineral mass fraction as a function of depth at Well 13-10A; (b) correlation between quartz mass fraction and porosity from two sets of well data.	52
Figure 33. Spatial distribution of selected primary mineral volume fraction: (a) quartz; (b) calcite; (c) illite; (d) kaolinite.	53
Figure 34. Map of Microseismic site locations.	59
Table 1. Chemical Analysis of Water Samples from FWU Collected February 22, 2019.	8
Table 2. Monthly CO ₂ Production and Injection Volumes.	13
Table 3. Breakthrough Times for Berea Sandstone Under Different Experimental Settings (ΔP)	15
Table 4. Sample Core 19 (HFU 5) Relative Permeability Data*	16
Table 5. Sample Core L5 (HFU 3) Relative Permeability Data*	17
Table 6. Critical Endpoint Data from the Laboratory-Measured Relative Permeability Data Produced by the Project in BP3	22
Table 7. Default Values and Adjustment Range of Parameters Used in Overall Objective Function Optimization	26
Table 8. Comparison Between Baseline Case and Optimal Case.	26
Table 9. Relative Permeability and Capillary Pressure Settings (Gherardi, Xu, & Pruess, 2007)	50
Table 10. Initial Water Chemistry of the Model Domain (mol/kg, pH Is Dimensionless).	51

Table 11. Average Initial Primary and Secondary Mineral Compositions and Their Surface Areas (Labus & Bujok, 2011; Pan et al., 2016; Xiao, Dai, et al., 2017; Xiao, McPherson, et al., 2017) in the Simulations.....	52
Table 12. Microseismic Site Locations.....	58
Table 13. Project Budget and Expenditures for Quarter 46, January–March 2019.....	62
Table 14. BP4 Milestones.....	63

Executive Summary

The Continuation Application for Budget Period 4 was approved and BP4 began on January 1, 2019. Tasks active during Budget Period 4 will be 1, 2, 7, and 8. Much of the work of BP4 will be concentrated in Task 7.

Task 2–Public Outreach and Education: The SWP website was maintained. The SWP Annual Meeting page was set up and information was disseminated.

Task 7– Post-Injection Period Monitoring and Risk Assessment: In 7.1 *Surface and Near-Surface*, the project team began working with existing Texas Water Conservation District groundwater models of the High Plains Aquifer, the most critical USDW at the FWU study site. Water samples were taken, but CO₂ surface flux samples could not be taken because of adverse weather conditions. SWU researchers noticed gaps in the data stored on the LiCor eddy flash drive (cause not determined) and continued to develop methods for quantifying CO₂ emissions from point sources. They addressed on-the-fly lag time correction for the Picarro spectrometer and worked on downhole pressure and temperature data from 13-10A. Tracer sample testing was ongoing. Researchers conducted an optimal design study for the FWU microseismic monitoring network. CO₂ storage was reported. In 7.2 *Refine Site Characterization Data*, a research plan and multiple simulation scenarios began development. In 7.3, *Refine Geologic and Reservoir Models*, work progressed on the geologic model, on evaluating the geochemical network developed in BP3 and its solution with the ECKEChem solver, and on developing capabilities for modeling the fault structures within the FWU as embedded features. Researchers cataloged the experimental relative permeability data from BP3, determining critical endpoints for both saturation and relative permeability. They continued to assess the impact of geochemical reactions on CO₂ storage via three-phase reactive transport models of FWU, and worked on column experiments, including data analysis, of CO₂ intrusion into the overlying groundwater aquifer. Development continued of an optimization framework to co-optimize CO₂-EOR performance and CO₂ storage in FWU, as well as project NPV, in a 20- year forecasting period. A generic reactive transport model for CO₂ injection into a sandstone reservoir was adapted and modified for TOUGHREACT, to test the impact of RP-CP parameters on dissolution and mineral trapping predictions. Researchers continued work on grid conversion software that will allow for code comparisons, targeting ECLPSE, CMG, TOUGH2, and STOMP. In 7.4, *Risk Assessment*, researchers worked on a plan to deal with geomechanical rock failure due to CO₂ injection as a result of pore pressure increase and/or chemomechanical changes in the caprock, using RROM-GEN. Researchers worked on the new set of FWU reservoir category simulations with NRAP-IAM-CS. To simulate geomechanical effects associated with CO₂ exposure, rock samples were assessed to determine the best option for initial testing using analogous rock types compared to reservoir rocks. A study on vertical CO₂ intrusion into caprock was carried out with TOUGHREACT, and assessment continued via FWU three-phase reactive transport models of the impact of geochemical reactions on CO₂ storage.

Task 8–Project Administration and Oversight: Several field trips were made to the FWU. The BP4 Continuation was approved and BP4 began on January 1, 2019. The Annual SWP Meeting was held in Allen, Texas.